

OL/NBPO WEEKLY REPORT - PERIOD ENDING 25 JUNE 1986

1. Progress Reports on Tasks Assigned by the DCI/DDCI:

None.

2. Items or Events of Major Interest That Have Occurred During the Preceding Week:

** Yes OK reports the following on road and parking construction at the Headquarters compound.*

a. Redesign and repaving of the North parking lot, ~~done in~~ conjunction with construction of the New Headquarters Building, has been scheduled to commence 12 July 1986. The parking in North lot will only be minimally disturbed until 15 September, 1986. The work will be accomplished in four phases:

- I. The newly ~~engineered~~ ^{engineered} roadway along the building perimeter.
- II. The first ~~one~~ ^{third} of North lot, starting at A lane, to begin ~~circa 15~~ ^{mid} September, 1986;
- III. The ~~middle one~~ ^{second} third of North lot, to begin ~~circa~~ mid-October 1986, and
- IV. ~~Lastly,~~ ^{remainder} the ~~final one third~~ of the ~~existing~~ North lot, to begin ~~circa~~ mid-November, 1986

b. *→ #* The rerouting of traffic at the Route 123 gate has been rescheduled for 30 July 1986. A Headquarters Notice will be published with the details.

no

b. The New Building Project Office (NBPO), OL, is continuing to press the Voice Communications Branch, OIT, regarding relocation of two phones and installation of one new line and instrument in the GSA Construction Trailer. This request was originally submitted in late February to accommodate renovations which were taking place in the trailer for an expanded work force. Unfortunately, the telephone request was a victim of the moratorium . . . the renovations went ahead as scheduled.

No
STAT The result is phones that are not on anyone's desk, making it very inconvenient for the two secretaries to properly serve this busy, and often times hectic, work place of GSA, SH&G, and Agency personnel in support of the New Headquarters Building. As of 23 June 1986, the request is still awaiting processing. [redacted]

yes
Rewrite
copy staff
note
write up
STAT 3. Events Anticipated During the Coming Week: *1-D*

a. A meeting of the CIA Traffic Advisory Committee (TAC) will be held on 23 June 1986, at 7:30 p.m. in the Dolly Madison Library, McLean, Va. The purpose of this meeting is to present the 60-percent design review drawings to members of the TAC and interested local residents. The Chief of the New Building Project Office, OL, will chair the meeting. In addition to local residents, representatives from the Virginia Department of Highways and Transportation, County of Fairfax, National Park Service, National Capital Planning Commission, and Congressman Wolf's office are expected to attend. [redacted]

STAT [redacted]
Chief, New Building Project Office

D/OL
C/FMD/OL

PMS WEEKLY REPORT

Period Ending on 25 June 1986

Items or Events of Major Interest That Have Occurred During the Preceding Week:

STAT

yes
copy
STAT
notes
writing

1. [] Deputy Chief, Procurement Management Staff (DC/PMS), OL, met with representatives from Cooper and Lybrand to give them detailed comments from the Fredericksburg Meeting on their report and to discuss the completion of the final report. []

FE

2. DC/PMS/OL spoke on the procurement function and services at the Contracting Process Seminar, sponsored by the Office of Finance on 23 June 1986. He will also speak on the same subject on 27 June at the second running of this Seminar.

STAT